

## Supplemental Specification Summary of Revisions

Standards Committee Annual Review

January 2019

GSSS	REMOVED/ADDED/REVISED
<b>102 General Specification for Construction Weighing of Materials</b>	Conversion from COMMON to MUNI
<b>106 General Specification for Electrical Work</b>	Conversion from COMMON to MUNI
<b>120 General Specification for the Use of Explosives</b>	Adopted MUNI
<b>120.07.06.01 Protection of Utility Lines</b>	Subsection rewritten
<b>127 Schedule of Rental Rates for Construction Equipment Including Model and Specification Reference</b>	Adopted PROV
<b>180 General Specification for Management of Excess Material</b>	Conversion from COMMON to MUNI
<b>180.02 References</b>	Added Regulations (By-Law 2009-170)
<b>180.04.01.01 Notification of Site Selection, and property owner Release</b>	Deleted in its entirety and replaced with Contractors Responsibility for Proper Disposal
<b>180.04.01.06 Excess Material Audit or Inventory Document</b>	Added City may Conduct Audits
<b>206.07.01.04 Management of Excavated Material</b>	Deleted City's Designated Dump Sites
<b>353 Concrete Curb and Gutter Systems</b>	Conversion from COMMON to MUNI
<b>353.05.01 Concrete</b>	Revised Coarse Aggregate to 19mm
<b>353.07.08.03 Concrete Curing</b>	Added constraints for vehicular traffic on newly constructed concrete and vibratory equipment within 3m
<b>401.02 References</b>	Added GSSD 1227.010
<b>401.07.10.01 General</b>	Subsection rewritten
<b>401.07.10.03 Bedding</b>	Deleted entire subsection
<b>401.10.01 Trenching, Backfilling, and Compacting</b>	Subsection rewritten, added prorated by actual depth
<b>403 Rock Excavation for Pipelines, Utilities, and Associated Structures in Open Cut</b>	Conversion from COMMON to MUNI
<b>407.05.01 Concrete</b>	Added new subsection and revised compressive strength to 32 MPa
<b>407.07.25 Leakage Test</b>	Added new subsection for Leakage Test Requirements
<b>409 Closed-Circuit Television Inspection of Pipelines</b>	Adopted 409 MUNI
<b>409.01 Scope</b>	Delete references to Watermains
<b>409.07.02 Resolution of videotape &amp; Digital MPEG Video Recordings</b>	Deleted subsection
<b>409.07.02 Coding Accuracy</b>	Deleted subsection
<b>409.08 Quality Assurance</b>	Deleted subsection
<b>412 Sewage Forcemain Installation in Open Cut</b>	Conversion from COMMON to MUNI
<b>416 Pipeline and Utility Installation by Jacking and Boring</b>	Conversion from COMMON to MUNI
<b>441 Watermain Installation in Open Cut</b>	Conversion from COMMON to MUNI
<b>441.02 References</b>	Added CGS Connection Protocol
<b>441.05.10 Hydrants</b>	Subsection rewritten, added hydrant markers and paint specification
<b>441.07.24.03 Disinfecting and Hydrostatic Testing</b>	Subsection rewritten

## Supplemental Specification Summary of Revisions

Standards Committee Annual Review

January 2019

<b>441.07.25 Flushing and Disinfecting Watermains</b>	Deleted reference to subsection
<b>442 Corrosion Protection of New and Existing Watermains</b>	Conversion from COMMON to MUNI
<b>442.07.04 Anode Installation</b>	Removed reference to subsections 442.07.04.04 and 442.07.04.05 from OPSS
<b>492 Site Restoration following Installation of Pipelines, Utilities and Associated Structures</b>	Conversion from COMMON to MUNI
<b>493.07.01 General</b>	Subsection rewritten to include requirements for houses on temporary water supply system
<b>493.07.07 Leakage Testing</b>	Subsection rewritten to include parameters for temporary system pressure testing
<b>493.07.08</b>	Deleted reference to pressure test
<b>501.07.04.02 Method A</b>	Deleted reference to compaction requirements
<b>501.10.02 Water for Compaction</b>	Deleted entire subsection
<b>506 Dust Suppressants</b>	Conversion from COMMON to MUNI
<b>506.09.01 Water for Dust Suppression</b>	Deleted entire subsection
<b>506.10.01 Water for Dust Suppression – Item</b>	Deleted entire subsection
<b>511 Rip-Rap, Rock Protection and Granular Sheeting</b>	Conversion from COMMON to MUNI
<b>602, 603, 604, 610, 615, 620 – Construction Specifications Electrical</b>	Conversion from COMMON to MUNI
<b>772 Construction Specification for Chain-Link Fence</b>	Conversion from COMMON to MUNI
<b>803.10.01 Sod – Item</b>	Delete entire subsection
<b>803.10.01 Sodding, Staked – Item</b>	Added Payment Inclusions
<b>1004 Aggregates - Miscellaneous</b>	Conversion from PROV to MUNI
<b>1004.01 Scope</b>	Deleted entire subsection
<b>1010 Aggregate – Base, Subbase, Select Subgrade and Backfill Material</b>	Table 2A Gradation Requirements Specifies Clear Stone
<b>1150 Hot Mix Asphalt</b>	Conversion from COMMON to MUNI
<b>1350 Concrete – Materials and Production</b>	Conversion from COMMON to MUNI
<b>1850 Frames, Grates Covers and Gratings</b>	Deleted entire section